

To the Campus Community:

Below is a list of major work in progress or scheduled for the remainder of the summer. The project manager for the project is provided in parentheses after each project.

Work Completed:

Babbitt Residence Hall: Replace carpeting 3rd floor with sheet vinyl flooring. (Tim Gadziala/Mike Strong)

South Residence Hall: Removal and relaying the pavers in front of the two entrances.

Work Currently in Progress:

New Health Services and Student Counseling Facility: Excavation of the foundations is in progress. Please note that we expect concrete deliveries and other materials to start arriving on site beginning the week of 14 August through the remainder of the project. Please be mindful of the increased traffic on College Hill Road near the Martin's Way crosswalk as construction activities increase concurrent with students arriving on campus and the start of the academic year. Completion of the new facility is scheduled for July 2018. (Barry Rivet)

Root Residence Hall: Replace Heating System, Exterior Window Systems and convert previous Child Development Center space to student rooms. Work is on pace to be completed by 11 August. (Barry Rivet)

New Tennis Courts: Construction of 12 new tennis courts. Pouring and painting of the playing surface is scheduled to begin this coming week. Fencing has been installed and electrical work continues this coming week. Final site work around the courts and the storm water detention features are in progress. Completion is scheduled prior to the start of the 2017/18 academic year. (Barry Rivet)

Prichard Track: Replacement of the existing track surface. The track surface has been installed. Work continues around the track complete electrical installations, final drainage features and painting the track lines. For joggers and walkers, please do not use the track until after the work on the track is fully completed. Completion is expected in late August. Love Field will not be available for any play until the completion of this project. (Barry Rivet)

Woolcott COOP: Reconstruct front entrance masonry and steps. Reconstruction of the front steps is still in progress as is pointing on east side of the building. Work is expected to be complete at the end of this coming week. (Bill Huggins/Mark Kinne)

Roof Replacements: (Mark Kinne/Bill Huggins)

- Beinecke Village: Replacement of the flat roof over the diner will commence this coming week.
- Roger's Estate: Work is in progress with completion scheduled for the week of 14 August. (Mark Kinne)

4 August 2017

6 Stryker Lane: Replace exterior siding. Work has been delayed due to weather. Work is scheduled to be done by mid-August. (Mark Kinne)

Blood Fitness Center: Repair of snow melt system at the four entrances to Blood continues this coming week.

Sanitary Sewers: Bursting of the sewer line to insert a new pipe in the southern center of the Main Quad (north-south line west of Chapel/South RH) and relining of the sewer line from the northeast corner of North RH to the Cemetery are in progress. Work should be complete the week of 7 August.

Sidewalk Paving Repairs: Repaving of various sidewalks around campus will continue. This will include the walkway in front of South Residence Hall to ensure the pavement makes a seamless transition to the new pavers.

The above projects are a snapshot of work in progress. With one week remaining before the arrival of the Class of 2021, Plant personnel will be working throughout the campus completing a variety of maintenance work on all our buildings and grounds, especially residence halls. Your patience and assistance is most appreciated as we prepare our facilities for the start of the fall semester.

Steve Bellona